



Project Carmel Link 2.0

2016-2021 Infrastructure Improvement Program

- Roundabout Construction
- Street/Pathway Improvement
- Subdivision Drainage/Detention Improvement

www.CarmelLink.com



Roundabout Construction/Improvements

1	Carey Road and Hawthorne Drive Roundabout	COMPLETED
2	136th Street and Carey Road Roundabout	COMPLETED
3	136th Street and Gray Road Roundabout	COMPLETED
4	Gray Road and Main Street Roundabout	COMPLETED
5	126th Street and Gray Road Roundabout	COMPLETED
6	116th Street and Gray Road Roundabout	COMPLETED
7	116th Street and Hazel Dell Parkway Roundabout	COMPLETED
8	106th Street and Hazel Dell Parkway Roundabout	TBD
9	96th Street and Hazel Dell Parkway Roundabout	COMPLETED
10	96th Street and Gray Road Roundabout	COMPLETED
11	96th Street and Delegates Row Roundabout	2019 Summer
12	96th Street and Priority Way Roundabout	COMPLETED
13	96th Street and Keystone Parkway Interchange	COMPLETED
14	96th Street and Haverstick Road Roundabout	2020
15	111th Street and Westfield Boulevard Roundabout	2020
16	116th Street and AAA Way Roundabout	TBD
17	116th Street and Range Line Road Roundabout	2020
18	Range Line Road and Medical Drive Roundabout	2019 Summer
19	AAA Way and Carmel Drive Roundabout	TBD
20	Carmel Drive and Range Line Road Roundabout	COMPLETED
21	Executive Drive and Range Line Road Roundabout	COMPLETED
22	City Center Drive and Range Line Road Roundabout	COMPLETED
23	6th SE Street and Range Line Road Roundabout	2019 Fall
24	4th Street SE and Range Line Road Roundabout	COMPLETED
25	4th Street SE and Main Street Roundabout	2020 Summer
26	Guilford Road and Main Street Roundabout	COMPLETED
27	3rd Avenue SW and City Center Drive Roundabout	COMPLETED
28	City Center Drive and Guilford Road Roundabout	COMPLETED
29	Carmel Drive and City Center Drive Roundabout	COMPLETED



Street/Pathway Improvements

30	Carmel Drive and Guilford Road Roundabout	COMPLETED
31	116th Street and Guilford Road Roundabout	COMPLETED
32	116th Street and College Avenue Roundabout	COMPLETED
33	City Center Drive and Pennsylvania Street Roundabout	COMPLETED
34	Carmel Drive and Old Meridian Roundabout	COMPLETED
35	Carmel Drive and Pennsylvania Street Roundabout	COMPLETED
36	111 Street and Spring Mill Road Roundabout	COMPLETED
37	106th Street and Towne Road Roundabout	COMPLETED
38	116th Street and Towne Road Roundabout	COMPLETED
•	Landscaping and streetscape improvements within existing Roundabouts	Ongoing
aa	Underground relocation of energy lines from Carmel Drive to 2nd Street	2018
bb	Hazel Dell Parkway – Cherry Tree Boulevard to 146th Street widening	COMPLETED
cc	126th Street reconstruction – Range Line Road to Keystone Parkway	COMPLETED
dd	Monon Boulevard construction and new Midtown Plaza	2018 - 2019
ee	Monon Trail reconstruction – City Center Drive to Main Street	2018
ff	Range Line Road from 136th Street to US 31	COMPLETED
gg	126th Street path from Keystone Parkway to Hazel Dell Parkway	2019 Summer
hh	126th Street reconstruction – Hazel Dell Parkway to River Road	TBD
ii	Guilford Road – Grand Boulevard to Main Street reconstruction	2019 Summer
jj	96th Street and Keystone Parkway adjacent roadway construction	2018
kk	Lowses Way connector to Keystone Parkway and Range Line Road	2018 - 2020
ll	Spring Mill Road reconstruction from 111th Street to Main Street	COMPLETED
mm	Range Line Road streetscape with on-street parking	2017 Fall
nn	Keystone Way construction to connect to AAA Way	TBD
oo	Southwest Clay – resurfacing and multi-use path construction	COMPLETED
pp	116th Street bridge/culvert replacement from Springmill Rd. to Towne Rd.	COMPLETED
qq	Gray Road multi-use path construction	COMPLETED



Subdivision Drainage/Detention Improvements

CM	Carmel Meadows - drainage	COMPLETED
CN	Concord Village - drainage	COMPLETED
CP	Cedar Pointe - drainage	COMPLETED
CS	Crooked Stick and Crooked Stick West - drainage	TBD
CV	Carmel View - drainage	COMPLETED
FE	Foster Estates - detention	COMPLETED
GT	Green Tree Estates - drainage	COMPLETED
HG	Harrowgate - drainage	TBD
IW	Ironwood - drainage	COMPLETED
JW	Jordan Woodlands - drainage	COMPLETED
MC	Village of Mount Carmel - drainage	TBD
MO	Monon swale/regional detention	TBD
OT	Old Town - alleys, parking, water quality	COMPLETED
RL	Range Line Road - drainage	2019
WV	Wilson Village - drainage	COMPLETED

Misc. Storm Water Improvements

•	3rd Avenue SW storm sewers	COMPLETED
•	106th Street - culvert replacement	COMPLETED
•	Lake Shore Drive E - culvert replacement	COMPLETED
•	Road reconstructed storm sewers	Ongoing
•	Small structure and culvert lining	Ongoing
•	Small structure replacement program	Ongoing