

City of Carmel

www.carmel.in.gov

One Civic Square

Carmel, IN 46032

NEWS RELEASE

Date: August 13, 2018
Contact: Nancy Heck (317) 571-2474
Release: Immediate

BACK-TO-SCHOOL CONE ZONES GOING AWAY

City wrapping up 3 projects in time for first day of school

CARMEL, IN – Just in time for school buses, parental carpools and student motorists, the City of Carmel will be wrapping up three construction projects before rush hour on Tuesday.

The projects include:

- 116th Street between Town Road and Spring Mill Road – bridge rehabilitation project.
- Range Line Road and 136th Street (aka Smokey Row) roundabout work.
- Main Street and Gray Road roundabout

At Main and Gray, the contractor continues to work at a fever pitch to open the roundabout prior to school per the contract. While the lanes will be open and drivable, there will be some finishing work on the roundabout to continue after opening. This work is likely to require a short closure of the southbound leg, which has been tentatively scheduled for August 15, weather permitting.

Also, attached to this news release, is the updated CarmeLink schedule for 2018.

Updated 2018 Schedule



Spring

1. **Monon Boulevard Reconstruction** – Work continues through 2019.
2. **Range Line Road Reconstruction** – punch list items, and green bike path underway
3. **Ongoing Path Projects in South West Clay**
 - a. **Shelborne Road** – complete October
 - b. **West 96th street**- complete October
 - c. **Towne Road**- complete
 - d. **Ditch Road**- complete August

Summer

4. **96th Street Corridor**
 - a. **Hazel Dell Parkway Roundabout**– Partial closure. Traffic switch over taking place and expected to be complete August 15th.
 - b. **Priority Way Roundabout** – Partial closure. Traffic switch over taking place expected to be complete August 7th.
 - c. **Keystone Interchange**- June 4th some lane restrictions began while ramps are constructed in Phase 1. Construction expected to last through 2019.
5. **3rd AVE. SW and City Center Drive Roundabout**-lane restrictions and construction continues. Small closure for final surface and line painting (TBD)
6. **West 96th street storm water culvert (west of Ditch Rd)**- lane restrictions until September.
7. **Carmel Drive and Old Meridian Roundabout** – Full closure anticipated to be complete mid-September
8. **Gray Road and Main Street Roundabout** – Full closure anticipated to be open August 13th
9. **North Range Line Road (136th Street to US 31)**- August 3rd. Full closure of intersection for 2 weeks and then southbound travel only through October. Construction of the road continues through November.

10. **116th Street Storm Water Projects** (one culvert west of Ditch Road and the County Bridge in front of the Lucas estate) expected completion August 13th
11. **Jordan Woods Storm Water** - Underway
12. **Forest Drive Storm Water**

Fall

13. **Cherry Creek Blvd Expansion**- anticipated to begin in fall
14. **96th Street Corridor**
 - a. **Gray Road Roundabout** - partial closure start September lasting through November.

2019

- 116th and Range Line Rd. Roundabout
- Medical Dr. and Range Line Rd. Roundabout
- Guilford Road reconstruct from City Center to Main Street, and roundabout at Main Street.
- Culvert on Westfield Boulevard South of 116th Street
- Delegates Row and 96th Street Roundabout

Additional questions please contact

Joshua Kirsh, Engineering Administrator

jkirsh@carmel.in.gov 317-571-2441